



Water Treatment Plant No. 4

June 2019

Project No. 19-11



Architectural Rendering



Vicinity Map

Site Map

Major Milestones/Completed/Underway

- Minnesota Dept of Health Approval 4/17/2019
- Project Awarded to Gridor Construction in March 2019
- RCWD Permit Approval 5/31/2019
- Notice to Proceed waiting on USACE letter
- Contractor has begin clearing plus excavation for footings.

Upcoming Work

- Underground tank foundation excavation and forms.
- Underground piping
- Continue tree clearing
-
- Final Completion Scheduled for September 31, 2021

Schedule

	Q3 2019	Q4 2019	Q1 2020	Q2 2020	Q3 2020	Q4 2020	Q1 2021	Q2 2021	Q3 2021
Site Preparation									
Building Construction									
Process Equipment and Piping									
Startup, Commissioning, Train									

Budget Summary

Project Phase	% Complete	Budget	Expense to Date	% Budget Spent
Design	100%	\$ 1,172,474.00	\$ 1,172,474.00	100%
Construction Support	1%	\$ 1,230,000.00		0.0%
Construction	1%	\$ 24,668,600.00	\$ 258,400.00	1.0%
Engineering, Geotech, Other			\$ 41,123.94	
TOTAL		\$ 27,071,074.00	\$ 1,430,874.00	5.3%